

Submittal Date – September 9, 2020

Congaree River Project

Stakeholder-Developed Modified Removal Action (MRA)

Weekly Status Report for Week Ending September 4, 2020

- August 31, 2020 DESC environmental personnel verified the utility encroachment and set-backs related to the proposed site support facilities with DESC electric transmission personnel.
- August 31, 2020 SCDHEC provided approval of Attachments D, E and F for the USACE Permit Application submittal. DESC forwarded the approval to the USACE, which acknowledged receipt.
- August 31, 2020 SCDHEC provided approval of Attachment G for the USACE Permit Application submittal. DESC forwarded the approval to the USACE, which acknowledged receipt.
- September 1, 2020 DESC submitted Attachment H, Mussel Relocation Plan, to SCDHEC for review and approval.
- September 2, 2020 SCDHEC provided approval of Attachment H, Mussel Relocation Plan, to DESC. DESC forwarded the approval to the USACE, which acknowledged receipt.
- September 2, 2020 DESC's consultants worked to establish a contract with Titan Associates Group (formerly key staff from EOTI) to address the UXO issues.
- September 2, 2020 SCDHEC requested input from DESC on the August 12th email from the USACE regarding an MOA that would provide oversight from the USACE UXO Huntsville Office for the potential UXO.
- September 3, 2020 DESC provided a response to SCDHEC's request for input noted above.
- September 4, 2020 DESC provided an updated CAD file of the transmission right of way for overlay of site support structures by DESC's consultants.
- September 4, 2020 DESC and its' consultants continued to prepare and review the final draft of Attachment C – Project Description (and four support plans that will be included as Appendices).

Construction Season (May 1 – Oct 31) – Updated Monthly

| | |
|----------------------|---|
| May 1 – May 31 | 13 days WSE above cofferdam height (10.27) <u>9 days WSE above safe working height (7.0) for cofferdam construction</u> 22 days of no work in the river due to high water in May 2020 |
| June 1 – June 30 | 0 days WSE above cofferdam height (10.27) <u>6 days WSE above safe working height (7.0) for cofferdam construction</u> 6 days of no work in the river due to high water in June 2020 |
| July 1 – July 31 | 0 days WSE above cofferdam height (10.27) <u>1 day WSE above safe working height (7.0)*</u> 1 day of no work in the river due to high water in July 2020 |
| August 1 – August 31 | 0 days WSE above cofferdam height (10.27) <u>5 days WSE above safe working height (7.0)*</u> 5 days of no work in the river due to high water in August 2020 |

WSE – Water Surface Elevation at nearby Congaree River Gage Location

* For the purpose of this exercise (i.e. tracking the “no work in the river” days), it has been assumed that by July 1st of 2020 - construction of the cofferdam will likely have been completed. River gage heights above 7 feet are considered “no work in the river” days because work would have to stop to prepare the working face to withstand an overtopping event.